

2022 Capital Projects Schedule

	<u>March</u>	<u>April</u>	<u>May</u>	<u>June</u>	<u>July</u>	<u>August</u>	<u>September</u>	<u>October</u>	<u>November</u>
6-2022 Sidewalk Contract - Town Hall	14th	30th	20th						
1-2022 Cherry Street Reconstruction		4th	27th	24th			2nd		
3-2022 Thames Street South Watermain		4th	4th	6th		12th			
4-2022 Guiderail Contract				TBD					
2-2022 Paving Contract		4th	28th			2nd	30th		

6-2022 The Sidewalk Contract consists of placing a 2.0m wide concrete sidewalk running parallel to Oxford St. in front of Town Hall. Placement a new concrete walkway to the entrance of Town Hall will tie into the proposed sidewalk.

1-2022 The Cherry Street Reconstruction project will consist of watermain, sanitary sewer, and applicable service replacements, as well as complete surface reconstruction.

3-2022 The Thames Street South Watermain project consists of the replacement of the existing watermain and services, as well as surface reconstruction.

4-2022 The Guiderail Contract consists of the placement of new guiderail on Clarke Rd. East, East of Harris Street. This contract will be managed/administered by Public Works.
*NOTE: RFP process completed for this contract, no tender advertisement/opening necessary. Contract start and end dates TBD.

2-2022 The Paving Contract includes 4 different locations.

- 1) Mason Drive: full depth asphalt removal and placement of 50mm HL8 asphalt and 50mm of HL3 asphalt (entirety of Mason Drive);
 - 2) Town Centre Parking Lot: Milling of the top 50mm of existing asphalt surface and placement of 50mm HL3 asphalt;
 - 3) Ann Street: Placement of 50mm HL3 asphalt from Oxford St. to Thames St. South to complete top lift;
 - 4) Thames Street South: Placement of 50mm HL3 asphalt from King St. to Canterbury St. to complete top lift. Milling of the top 50mm of existing asphalt surface and placement of 50mm of HL3 asphalt from Canterbury St. to Dufferin St.
- *NOTE: Thames St. South paving operations must start after September 2nd to allow for completion of contract 3-2022. Order of operations to be coordinated with successful bidder.

NOTE:

- First block on chart (lighter in colour) represents tender advertisement to tender opening period.
- Second block on chart (darker in colour) represents duration of contract/operations.
- Proposed dates are subject to change due to unforeseen circumstances.